NEWZEN CONSULTANT BANGALORE

NC/PMC/PD/MW-01/2018-19/AM-CB1

Date: 20-04-2018

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Construction of Ampi theater and other Development Work at Proposed Mallasandra Park in Mallasandra S.No.33 Mallasandra Ward No.13.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Project Division, Dasarahalli Zone,
BBMP, Bangalore.

Name of the Agency/Contractor*: Technical Manager, KRIDL.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{25}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	13-04-18	20-04-18	07	22500	430	19.11	**19.11**
	002	"	"	"	"	425	18.89	
	003	"	"	"	"	435	19.33	

KIRAN. R

Page No. 1/1,

For Newzen Consultants Bangalore

Proprietor

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bangaluru Mahanagara Palike

Scanned by CamScanner

NEWZEN CONSULTANT BANGALORE

NC/PMC/PD/MW-01/2018-19/AM-CB1A

Date: 11-05-2018

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).
{Project*: Construction of Ampi theater and other Development Work at Proposed Mallasandra Park in Mallasandra S.No.33 Mallasandra Ward No.13.}
Ref.: Material testing/PMC/17-18,
Report Required for: Assistant Executive Engineer,
Project Division, Dasarahalli Zone,
BBMP, Bangalore.
Name of the Agency/Contractor*: Technical Manager, KRIDL.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{25}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	13-04-18	11-05-18	28	22500	595	26.44	**26.22**
	002	"	"	"	"	590	26.22	
	003	"	"	"	"	585	26.00	

KIRAN. R

Page No. 1/1,

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike

For Newzen Consultants Bangalore

Proprietor

Scanned by CamScanner

NEWZEN CONSULTANT BANGALORE

NC/PMC/PD/MW-01/2018-19/AM-SB1

Date: 25-04-2018

1. TEST REPORT ON PRE –CAST SOLID BLOCKS:

Sub: Testing of Pre-Cast Solid Block- Compressive strength.

{Project*: Construction of Ampi theater and other Development Work at Proposed Mallasandra Park in Mallasandra S.No.33 Mallasandra Ward No.13.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Project Division, Dasarahalli Zone,
BBMP, Bangalore.

Name of the Agency/Contractor*: Technical Manager, KRIDL.

RESULTS OF COMPRESSIVE STRENGTH ON PRE CAST(Solid Blocks) BLOCK SPECIMENS

TABLE 1. 1:

Sl No.	Dimensions of Specimen mm	Details	Cross Sectional Area mm^2	Maximum Load in KN	Compressive Strength N/mm^2	Average Compressive Strength N/mm^2
1	400 X 200 X 200	**Solid**	80000	330	4.13	**4.21**
2	,,	,,	80000	345	4.31	
3	,,	,,	80000	335	4.18	

KIRAN. R

Page No. 1/1,

For Newzen Consultants Bangalore

Proprietor

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike

Scanned by CamScanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NC/PMC/PD/MW-01/2018-19/AM-CB2

Date: 11-05-2018

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Construction of Ampi theater and other Development Work at Proposed Mallasandra Park in Mallasandra S.No.33 Mallasandra Ward No.13.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Project Division, Dasarahalli Zone,
BBMP, Bangalore.

Name of the Agency/Contractor*: Technical Manager, KRIDL.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{15}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	04-05-18	11-05-18	07	22500	285	12.67	**12.44**
	002	"	"	"	"	280	12.44	
	003	"	"	"	"	275	12.22	

KIRAN. R

Page No. 1/1,

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike

For Newzen Consultants Bangalore

Proprietor.

Scanned by CamScanner

NEWZEN CONSULTANT BANGALORE

NC/PMC/PD/MW-01/2018-19/AM-CB3 Date: 16-05-2018

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Construction of Ampi theater and other Development Work at Proposed Mallasandra Park in Mallasandra S.No.33 Mallasandra Ward No.13.}
Ref.: Material testing/PMC/17-18,
Report Required for: Assistant Executive Engineer,
Project Division, Dasarahalli Zone,
BBMP, Bangalore.
Name of the Agency/Contractor*: Technical Manager, KRIDL.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{15}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	09-05-18	16-05-18	07	22500	285	12.67	**12.67**
	002	"	"	"	"	290	12.89	
	003	"	"	"	"	280	12.44	

K. R

KIRAN. R

For Newzen Consultants Bangalore

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike

Proprietor

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

Scanned by CamScanner

NEWZEN CONSULTANT * BANGALORE *

NC/PMC/PD/MW-01/2018-19/AM-CB2A

Date: 01-06-2018

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).

{Project*: Construction of Ampi theater and other Development Work at Proposed Mallasandra Park in Mallasandra S.No.33 Mallasandra Ward No.13.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Project Division, Dasarahalli Zone,
BBMP, Bangalore.

Name of the Agency/Contractor*: Technical Manager, KRIDL.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{15}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	04-05-18	01-06-18	28	22500	380	16.89	17.11
	002	"	"	"	"	385	17.11	
	003	"	"	"	"	390	17.33	

KIRAN. R

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

Scanned by CamScanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NEWZEN CONSULTANT * BANGALORE *

NC/PMC/PD/MW-01/2018-19/AM-CB3A **Date: 06-06-2018**

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).
{Project*: Construction of Ampi theater and other Development Work at Proposed Mallasandra Park in Mallasandra S.No.33 Mallasandra Ward No.13.}
Ref.: Material testing/PMC/17-18,
Report Required for: Assistant Executive Engineer,
Project Division, Dasarahalli Zone,
BBMP, Bangalore.
Name of the Agency/Contractor*: Technical Manager, KRIDL.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm
Grade of Concrete* : M_{15}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	09-05-18	06-06-18	28	22500	370	16.44	**16.89**
	002	"	"	"	"	380	16.89	
	003	"	"	"	"	390	17.33	

KIRAN. P
M.E (Civil)

Page No. 1/1,

For Newzen Consultants Bangalore
Proprietor

Scanned by CamScanner